T-Craft Aero Club Aircraft Maintenance Status

10/29/2026

N-#	100 hr due	Annual	Status	Comments
				Closed items - in the past 30 days * See Schedule Master for complete list of squawks
67365	9 hrs	5/31/27	OPEN	Engine replacement scheduled for Tuesday October 30.
			Closed	Air leak at door. Replaced pilots door seal
13686	66 hrs	3/31/27	Closed	Unexplained RPM loss in flight (throttle friction problem)
			OPEN	Nose wheel shimmy (replaced nose tire, tightened torque links, serviced damper. Still shimmy
			Closed	ADSB Inop. ADS-B Antenna replaced
1293F	3 hrs	2/28/27	OPEN	Windscreen very foggy. Currently being repaced
			OPEN	100 hr inwork
			Closed	Air leak at door. Right Door seal replaced
943KS	32 hrs	5/31/27	OPEN	Working on checkout sheets, checklist, data sheet. Fuel system schematic completed.
			OPEN	Coordinating with Skyline Avionics for avionics changes.
			Closed	Aircraft engine break in. Aircraft is released for all operations.
			OPEN	#1 VOR does not display on #1 VOR/GS indicator. GPS seems to indicate accurately
			OPEN	#2 NAV inop
			Closed	Multiple squawks closed. See schedule master for details.
			Closed	50 Hr oil change completed
			Closed	Tail light inop. Cleaned contacts and reassembled. Ops checked good.

7593S	93 hrs	4/30/26	OPEN	GROUNDED. Oil filter shows aluminum flakes and moderate amount of ferrous metals. Engine was removed and shipped to Western Skyways for overhaul (1450 hours). Engine case is damaged. Builder to procure an airworthy case.
			OPEN	Various squawks
			OPEN	**Annual Overdue**
			OPEN	**Transponder overdue**
			OPEN	IFR Checks Overdue
121M	87 hrs	5/31/27	OPEN	Numerous minor squawks
			Closed	Visors replaced with Rosen visors
			Closed	Amps reading erratic - wire broken at fuse holder. Skyline replaced alternator shunt fuse holder.
			Closed	#3 cylinder misfiring during mag checks, Plug wires and spark plugs replaced
			Closed	100 hr complete
9989E	86 hrs	3/31/27	OPEN	Nose wheel shimmy
			OPEN	Numerous minor squawks
			Closed	100 hr complete
			Closed	Installed missing cowling fastener
			Closed	External power solenoid replaced.